



Commissioning of KAGRA


Seiji Kawamura (ICRR, UTokyo)
for the KAGRA collaboration

Cryogenic Mirror




Key features of KAGRA

Underground



Technologies crucial for the 3rd-generation detectors;
KAGRA can be regarded as a 2.5-generation detector.


Ground motion in Kamioka mine



Vibration isolation system

2nd floor

Inverted pendulum
Geometrical antispring
(GAS) filter



1st floor


Another pendulum
(with GAS filter)
Mirror suspension




GAS filter

Two-tunnel structure to avoid the cost and resonances of a tall support structure.





Cryogenic System




Optical configuration



Mirror/suspension configuration




Target Sensitivity of KAGRA




Schedule of KAGRA

Calendar year	2010	2011	2012	2013	2014	2015	2016	2017	2018
Project start		➡							
Tunnel excavation				█					(~1 year delay...)
initial-KAGRA			█						
						█			iKAGRA obs.
baseline-KAGRA				█			█		Adv. Optics system and tests
							█		Cryogenic system
Observation								➡	

iKAGRA



bKAGRA



- Fabry-Perot Michelson interferometer
- Room temperature
- Simple seismic isolation system



- Resonant sideband extraction
- Cryogenic temperature
- Advanced seismic isolation system

Tunnel excavation

Mozumi
Entrance



New-Atotsu Entrance



Completed in March 2014

Beam tubes

12m, $\Phi 800\text{mm}$ beam tubes for 3km x 2 arms:

Delivered in 2012



Press to form a beam tube



Bellows for each beam tube



Baking at MIRAPRO Co.
Noda/MESCO, Kamioka



Test at MIRAPRO Co. Noda




Transportation to Kamioka

Cryostat construction and test

Construction and cooling tests were finished!



Sapphire Mirror



**Two Sapphire substrates have been delivered.
(Φ220mm, t 150mm, c-axis)**

Installation/commissioning schedule

Installation/commissioning schedule


2014.7



Cryostat Y END

Installation/commissioning schedule

2014.8



Chamber Y END


MC Chambers



MMT Chambers


Installation/commissioning schedule

2014.9




Installation/commissioning schedule

2014.10




Installation/commissioning schedule

2014.11




Installation/commissioning schedule

2014.12




Installation/commissioning schedule

2015.1




Installation/commissioning schedule

2015.2




Installation/commissioning schedule

2015.3




Installation/commissioning schedule

2015.4




Installation/commissioning schedule

2015.5




Installation/commissioning schedule

2015.6




Installation/commissioning schedule

2015.7




Installation/commissioning schedule

2015.8




Installation/commissioning schedule

2015.9




Installation/commissioning schedule

2015.10




Installation/commissioning schedule

2015.11



Installation/commissioning schedule

2015.12



Then we will move on to bKAGRA.

Summary

- KAGRA has cryogenic and underground GW detector (2.5-generation).
- We plan to build KAGRA in two steps: iKAGRA and bKAGRA.
- We will start installing iKAGRA very soon.
- We plan to start observation run with iKAGRA in December 2015.
- Then we will move on to bKAGRA.